BRUHAT BANGALORE MAHANAGARA PALIKE

Engineering Department

COMPLETION REPORT

1	Completion Report of the work of :	Consultancy service for construction supervision project management and quality control (PMC) for the work of Augmentation of water supply trhogh borewell, network of pipelines and ground water recharge facilities in various layout of Harohalli, Nagenahalli, kenchenahalli, Ananthapura, Doddabettahalli and chikkabettahalli village limits in ward no -02, 03 of yelahanka Division (PACKAGE No -16).				
2	Sanctioned Estimate No. And Date	**JOB NUMBER**				
3	Name of the Contractor	**Sri Arun kumar Das (Aartn Association)**				
4	Time Stipulated for Completion of work					
5	Date of Commencement	01/06/22				
6	Date of Completion:	10/08/22				
7	Measurment Recorded	17/08/22				
	M.B No	5862				
	Page No	586167 - 586168				
8	Name of the Office/ Officials incharge of the work					
	1) Asst. Exe.Engineer	RAMASANJEEVAIAH				
	2) Asst. Engineer	NARASIMHAIAH				
Estiamte Amount / Tender		Amount Claimed as per Actuals	Excess	Savings	Remarks	
4,15,000/-		4,15,000 -	—	—	—	

1) Certified that the above work has been completed with in the stipulated time Snoted in entrustment.

2) Certified that above work has been executed satisfactorily.

Vachan
ENGINEER AE-02
BRUHAT BANGALORE MAHANAGARA PALIKE

Ramasanjeevaiah
Asst. Executive Engineer
Yelahanka Division
PBM Division
Yelahanka Bangalore
ASST. EXE. ENGINEER
BRUHAT BANGALORE MAHANAGARA PALIKE